

2550 PLAINFIELD PIKE CRANSTON, RI 02921 P – **401-942-7790** F – **401-944-1652**

Newport Naval Station A-138 Static Lab Newport, RI



Lightship Group Foster-Wheeler Marine Boiler Hoisting Information "Safety First"

www.imperatorecrane.com



2550 PLAINFIELD PIKE CRANSTON, RI 02921 P – **401-942-7790** F – **401-944-1652**


TABLE OF CONTENTS

- Crane Lift Plan page 1
- Jobsite Logistics Plan page 2
- Crane Elevation Plan page 3
- Crane Load Chart page 4
- Maximum Permissible Line Pull page 5
- Crane Range Diagram page 6
- General Dimensions page 7
- Crane Mat Calculations page 8
- Ground Bearing Pressures page 9
- Crane Mat vs Bulkhead Layout Page 10
- Wind Speed Restrictions page 11
- Hazardous Environmental Conditions Procedure page 12
- Beaufort Wind Scale page 13
- Boiler Information pages 14, 15, 16, 17 & 18
- Boiler Rigging Sketch page 19
- Rigging Specifications pages 20, 21, 22, 23, 24, 25, 26, & 27
- Crane Certification page 28
- Crane Assembly / Disassembly JHA page 29
- Operator Information page 30
- Lift Director / Rigging Supervisor & Signalpersons Information page 31 & 32
- 15.B Personnel Qualifications Letter page 33
- 16.B.07 Signalperson Qualifications Letter page 34
- Lift Plan Signature page 35
- Certificate of Compliance P-1 Form page 36
- Contractor Crane Entry Package Checklist page 37 & 38
- Contractor Crane Pre-Entry Checklist page 39
- Contractor Crane Operating Permit Form page 40
- Contractor Crane Non-Operation permit Form page 41
- Contractor Crane or Rigging Operations Checklist Form pages 42 & 43
- Contractor Crane Oversight Discrepancy Form page 44
- Contractor Crane Discrepancy Response Form page 45
- Crane and Rigging Gear Accident Report Form pages 46 & 47
- Crane & Rigging Near Miss Report Form page 48

Operator Note: The information in this lift plan is for preliminary planning purposes only. Prior to assembly / setup and performing any hoisting operations, refer to original manufacturer's operators manual & load charts based on actual crane model & serial number in conjunction with actual crane location & actual site conditions existing at the time of crane assembly / setup & hoisting operations

2550 PLAINFIELD PIKE CRANSTON, RI 02921 P – **401-942-7790** F – **401-944-1652**

		CC	CO STANDA	RD LI	FT PLAN CHECKLIST				
DATE SUBMITTED		10/11/	2016	(CRANE CAPACITY 400 tons				
PROJECT		NUW	C Building #11	6 (CRANE MAKE / MODEL NUMBER TEREX / AC		REX / AC350		
DESCRIPTION OF LOAD		Marin	ne Boiler	I	BOOM LENGTH		108.3'		
WEIGHT OF LOAD 86,400 lbs			JIB LENGTH / OFFSET		N/A				
WEIGHT OF RIGGING & BLOCK 3,600 lbs		(OVER REAR / 360 DEGREES	360 degrees					
TOTAL GROSS LOAD			1	MAXIMUM RADIUS OF LIFT	50'				
CRANE CHART CAPACITY MAXIMUM LIFT RADIUS	CRANE CHART CAPACITY AT 136 700 lbs			PERCENT OF CRANE CAPACITY AS CONFIGURED AT MAXIMUM LIFT RADIUS		/0			
MAXIMUM PERMISSIBLE LINE PULL / # PARTS OF HOIST LINE 129,265 lbs / 5 Parts		TC I	MAXIMUM CRANE CAPACITY AS CONFIGURED	129,265 lbs					
RIGGING GEAR	QUAN	ITITY		ΤY	PE AND SIZE		CAPACITY	WEIG	SHT
SHACKLES									
SHACKLES	4		2" Screw l				35 tons ea.	259 I	bs
SLINGS	2		8" x 20' Po	lyester	Round Slings (Vertical)		90,000 lbs ea.	271	bs
SLINGS	2		1 1/2" x 36'	Wire 1	Rope Slings (Basket)		40,000 lbs ea.	200 1	bs
SPREADER BAR(S)	1		Tandem-Lo	oc Spre	ader Bar		50 tons	475 I	bs
LOAD BLOCK / BALL	1		Multi Shea	ve Loa	d block		88 tons	2,315 I	bs
LIFTING Gear									
				LIFTI	NG INFORMATION				
1. Has the weight of the loa calculated? (If not has 20% 3. Have the lifting lugs that	6 been add	ed to the	weight of load ?)	yes	2. Are all items that will be lifted the weight?	d with	the equipment inclu	uded in	yes
designed for that purpose?	•			yes	4. Will the lifting lugs be used w	ith the	e correct shackles?		yes
5. Will the lifting lugs be loa lug(s)?	-		-	e yes			•		yes
7. Has the load been check might fall off during the lift		e or unse	cured items that	yes	8. For a one crane lift will the cr gravity at he initial pick?	ane ho	ook be over the cen	ter of	yes
inight fail of during the int	•		RIGGIN		NSIDERATIONS				Ũ
9. Have the capacities of th for the load?	-		es been checked	yes	10. Have the slings and shackles been visually inspected for defects or damage?				yes
11. Have the sling angles b capacity of the slings and s		lered whe	n checking the	yes	12. Has the center of gravity been considered when checking the capacities of the slings and shackles?			yes	
13. Is the total load less that		vable crar	e capacity?	ves	14. Will taglines be used on the load?				yes
15. Has the crane received check by the operator?	a daily ins	pection ar	nd operational	yes	16. Is the crane set up according to the manufacturer's specifications?				yes
17. Do approved crane mat	s / wood di	unnage si	pport the crane?	yes	18. Does the lift involve more than one crane?				no
			LIF	T INFO	FORMATION				
19. Has the radius of the lif	t been cheo	cked by a	tape measure?	yes		•			yes
21. If there is a possibility f has a rigging layout or clea	rance stud	ly been do	one?	yes	22. Is the wind less than 20 miles per hour? If not follow the Manufacturer's instructions				yes
23. Has the area under the warned to stay away?	lift been ba	rricaded	or everyone	yes	24. Has one person been design the lift?	nated '	'Signalman-in-Chai	rge" for	yes
25. Has the soil been inspe	cted and d	etermined	l to be adequate?	yes	26. Is FAA Clearance, Flag or B	eacon	Light Required?		no
27. Have underground utilit	ties been ic	lentified a	nd marked?	yes	28. What Type of Communication	on?	Hand Signals		
29. Is there adequate acces	s/egress fo	or crane s	etup / trucks?	yes	30.				
			CRA	NE IN	FORMATION				
31.BOOM ANGLE AT ORIG	IN OF LIFT			76.7	32. Is the lift based on structura	l or tip	pping portion of loa	d chart?	str
33.BOOM ANGLE AT DEST		F LIFT		59.5	34. Will the crane be completely	/ level	?		yes
35.Number of parts (Whipl	ine)			N/A	36. Is the annual crane inspection	on cur	rent?		yes
37.Number of parts (Main L	.oad)			5	38. Are load charts in the crane	and c	learly visible?		yes
39. Will outriggers be fully	extended, a	and tires f	ree of ground?	yes	40. Is the Operators Manual in t	he cab	?		yes
41.Has an allowance been	made for jil	b stowed		N/A	42. Is the Daily Log Book up to	date?			yes
					1				



CRANE	the second s	
Terex AC 350		
108.3' Main Boom at 61.1°		
Base: 100% Outriggers (27.9' x 27.9')		
Counterweight: 224.9 kip		
50' Lift Radius (360°)		
Crane Capacity at 50' = 136,700 lbs		
LOAD		
TOTAL LOAD = 90,000 lbs		
66% of capacity		
00000		106.7
	-50-	Cortona3D
	50'	Cortona3D
		Cortona3D
	Title: Lift Plan	Cortona3D
Not issued for construction. For pre-planning only.	Title: Lift Plan Project: Navy	Cortona3D
	Title: Lift Plan Project: Navy Customer: Imperator	Cortona3D
	Title: Lift Plan Project: Navy	Cortona3D 10/3/2016

Load Chart

Project Customer Description

Terex AC350

Boom:	Main Boom
Jib:	
Base:	100% Outriggers (27.9' x 27.9')
Counterweight:	224.9 kip
Range:	360°
Capacity:	85%
Chart ID:	87970140

Boom Section Percentages	Boom Length (ft)	Boom Angle	Jib Length (ft)	Jib Offset	Tip Height (ft)	Lift Radius (ft)	Capacity (lbs)	Note
45-45-45-45	108.3	80.3°	-	-	118.2	16.4	240,300	1
45-45-45-45	108.3	78.5°	-	-	117.4	19.7	233,700	
45-45-45-45	108.3	76.7°	-	-	116.6	23	227,100	
45-45-45-45	108.3	74.9°	-	-	115.6	26.2	216,100	
45-45-45-45	108.3	73.1°	-		114.5	29.5	205,000	+
45-45-45-45	108.3	71.2°		-	113.3	32.8	194,000	
45-45-45-45	108.3	67.4°	-	-	110.5	39.4	172,000	1
45-45-45-45	108.3	63.6°		-	107.3	45.9	152,100	
45-45-45-45	108.3	59.5°	-		107.5	52.5	136,700	
45-45-45-45	108.3	55.3°		-	98.8	59.1	119,000	
45-45-45-45	108.3	50.8°		-	93.5	65.6		
45-45-45-45	108.3	46°	-	_	87.1	72.2	105,600 91,700	
45-45-45-45	108.3	40.8°	-	_	79.7	78.7		
45-45-45-45	108.3	34.8°	-	-	70.5	85.3	80,700	
45-45-45-45	108.3	27.6°		_	58.5	91.9	71,700	
45-45-45-45	108.3	17.7°	-	-	41.1	98.4	64,400	
90-45-45-0	108.3	80.3°		Na California (Distance 1933)		The second state of the second	53,800	enderson
90-45-45-0	108.3	78.5°	_		118.2	16.4	235,900	
90-45-45-0	108.3	76.7°	_		117.4	19.7	218,300	
90-45-45-0	108.3	74.9°		-	116.6	23	200,600	
90-45-45-0	108.3	73.1°			115.6	26.2	185,200	
90-45-45-0	108.3	71.2°		-	114.5 113.3	29.5	172,000	
90-45-45-0	108.3	67.4°				32.8	158,700	
90-45-45-0	108.3	63.6°		-	110.5	39.4	138,900	
90-45-45-0	108.3	59.5°	-		107.3	45.9	119,000	
90-45-45-0	108.3	59.5 55.3°	-		103.4	52.5	105,600	
90-45-45-0	108.3	55.3°			98.8	59.1	93,000	
90-45-45-0	108.3	50.8°		-	93.5	65.6	83,100	
90-45-45-0	108.3	40 40.8°			87.1	72.2	74,700	
90-45-45-0	108.3	40.8°	-		79.7	78.7	68,100	
90-45-45-0	108.3	27.6°	-		70.5	85.3	62,400	
90-45-45-0	108.3	17.7°	-	-	58.5	91.9	57,100	
0-45-45-90	OR GETERNILLARY STATE OF COMPANY STATE OF	Contract Christian (NAME) And Charleson of	APO/D Declarations readily as prod		41.1	98.4	49,800	No. ACC
	108.3	80.3°	-	-	118.2	16.4	163,100	
0-45-45-90	108.3	78.5°	-	-	117.4	19.7	154,300	
0-45-45-90	108.3	76.7°	-	-	116.6	23	145,500	

Specifications


Crane in tr Axles Total weigl								6 x 26,455 lk 158,730 lk
	speeds (infini							
Mechanism	ns Norm	nal speed	High sp	eed	Max. peri	missible line pull	Rope diameter / Rope ler	igth
Hoist I	197 f	t / min	476 ft /	min	115 kN :	= 25,853	0.91' / 1,230 ft	
Hoist II	197 f	t/min	508 ft /	min	115 kN		0.91' / 1,857 ft	
Slewing							max. 1.1 ¹ /min	
Telescoping	speed						46.6 - 183.7 ft: 420 s	
reiescopinie								
Boom eleva							−1,6° − +82°: 85 s	
Boom eleva	erformance						–1,6° – +82°: 85 s	41 %
Boom eleva Carrier p Travel spee Gradability Ground cle Hook blo	erformance	t attachmen Number of s		Weight	"D"	max. reeving	-1,6° - +82°: 85 s Heavy-lift attachment	0 53 mph 41 % 1.34 ft
Boom eleva Carrier p Travel spee Gradability Ground cle Hook blo	erformance d arance ock / Heavy-lif			Weight 4,400 lb	"D" 9.8 ft	max. reeving		41 %
Boom eleva Carrier p Travel spee Gradability Ground cle Hook blc Type Pc 250 200/9	erformance d arance ock / Heavy-lif ossible load 523,6 klb 441,0 klb	Number of 11		4,400 lb 4,400 lb	9.8 ft 9.8 ft	23 19	Heavy-lift attachment 6 add'l sheaves 6 add'l sheaves	41 %
Boom eleva Carrier p Travel spee Gradability Ground cle Hook blo Type Po 250 200/9 200/7	erformance d arance ock / Heavy-lif ossible load 523,6 klb 441,0 klb 355,0 klb	Number of 9 9 7		4,400 lb 4,400 lb 3,750 lb	9.8 ft 9.8 ft 9.8 ft	23 19 15	Heavy-lift attachment 6 add'l sheaves	41 %
Boom eleva Carrier p Travel spee Gradability Ground cle Hook blc Type Pc 250 200/9 200/7 125	erformance d arance ock / Heavy-lif ossible load 523,6 klb 441,0 klb 355,0 klb 265,0 klb	Number of 9 11 9 7 5		4,400 lb 4,400 lb 3,750 lb 2,645 lb	9.8 ft 9.8 ft 9.8 ft 9.8 ft 9.8 ft	23 19 15 11	Heavy-lift attachment 6 add'l sheaves 6 add'l sheaves	41 %
Boom eleva Carrier p Travel spee Gradability Ground cle Hook blo Type Po 250 200/9 200/7	erformance d arance ock / Heavy-lif ossible load 523,6 klb 441,0 klb 355,0 klb	Number of 9 9 7		4,400 lb 4,400 lb 3,750 lb	9.8 ft 9.8 ft 9.8 ft	23 19 15	Heavy-lift attachment 6 add'l sheaves 6 add'l sheaves	41 %

5 PARTS OF LINE 25,853 LB X 5 = 129,265 LBS

AC 350





Working ranges main boom with / without SSL



AC 350

Dimensions







Ground Bearing Pressure Below Crane Mats

Job Information

Project	Navy
Customer	Imperator
Description	Boiler
Drawn By	Phil OBrien
Date	10/6/2016


Crane Information

Terex AC350)
108.3' Main Bo	om
100% Outriggers (27.	9' x 27.9')
Cwt: 224.9 ki	p
Outrigger Load 'P'	26,700 lbs
Transition Pad Length	4 ft
Transition Pad Width	3 ft

Mat Information

Mat Material	Oak
Timber Width	12 in
Timber Depth	12 in
Mat Length	8 ft
Mat Width	8 ft
Mats in Width	1
Effective Mat Length 'c'	8 ft
Effective Mat Width 'b'	4 ft
Moment Arm 'a'	2.5 ft
Matting Layers 'n'	1
Total Mat Thickness 'd'	12 in

Notes



Calculations

Ground Bearing Pressure below mat...

q = P / (b·c)	834 psf	
Bending Stre	ess on Mat.	

 $f = 3 \cdot n \cdot q \cdot a^2/d^2$ 108.6 psi **OK**

1,200 psi maximum allowed


Horizontal Shear Stress on Mat...

V = 1.5·q·a/d 21.7 psi **OK** 100 psi maximum allowed

Not for construction use. For pre-planning only.

HA=108.3 HI= 0.0 GGW= 224.9 SL= 0.0 MAX(A,B,C,D)= 26.7 24.6 23.9 23.9

(9)



www.imperatorecrane.com

2550 PLAINFIELD PIKE CRANSTON, RI 02921

401-942-7790

R

 \bigcirc

Wind Speed Restrictions

R

STEEL • CRANE & EQUIPMENT RENTAL • RIGGING

 $|\Delta|$

P

(0)

If The Speed Is:	Rated Lifted Capacities Must Be Reduced By At Least:
0–20 mph 21–29 mph 30–39 mph	Normal Lifting Operations (See Capacity Charts) 40% 70%
40 mph or Greater	Crane operation must be shutdown and the boom retracted and lowered to horizontal.

These restrictions are based on crane on fully extended outriggers.
During high winds, the operator shall add 10° to all minimum boom angles due to no load stability and shall not boom down below that angle.



Procedure for hazardous environmental conditions

1. Prior to the lift the competent person (Lift director) will monitor the local weather forecast, storm warnings, and current environmental conditions to determine if the lift can be made safely.

2. During the pre lift meeting the (lift director) will review the weather forecast and current conditions with all personnel involved to determine if the lift can be performed safely.

3. Once it is determined the lift can proceed the (Lift director) will review all potential hazardous environmental conditions with all personnel involved with the lift and set guidelines for the lift operations during hazardous environmental conditions.

A. when weather conditions are such that lightning is observed all hoisting operations shall cease. A period of 30 minutes between subsequent observations shall be observed prior to resuming hoisting operations.

B. when the wind is greater than 20 miles per hour all hoisting operations shall cease. Prior to resuming operations conditions shall be evaluated by the crane operator and the lift director. The crane manufacturer's instructions in the crane operators hand book shall be consulted and followed. The wind speed will be monitored by the crane operator with an anemometer.

C. During environmental conditions producing reduced visibility, from smoke, dust, rain, snow, and fog or the icing of the crane and hoisting equipment operations will proceed at reduced functional speeds and radio or hand signals will be used together which ever means is appropriate to the situation. If conditions reach a point where safe operation is threatened all operations shall cease. If darkness is the reason for reduced visibility temporary lighting is to be used to assist operations. If no lighting is available operations shall cease until daylight

d. Any type of environmental condition that arises that could threaten the safety of the lifting operations. Operations shall cease and the Lift director will evaluate the conditions to determine if the operation can proceed in a safe manner prior to proceeding.



2550 PLAINFIELD PIKE CRANSTON, RI 02921

401-942-7790

Beaufort Wind Scale

	Wind	WMO	Appearance of Wi	nd Effects
Force	(Knots)	Classification	On the Water	On Land
0	Less than 1	Calm	Sea surface smooth and mirror-like	Calm, smoke rises vertically
1	1-3	Light Air	Scaly ripples, no foam crests	Smoke drift indicates wind direction, still wind vanes
2	4-6	Light Breeze	Small wavelets, crests glassy, no breaking	Wind felt on face, leaves rustle, vanes begin to move
3	7-10	Gentle Breeze		Leaves and small twigs constantly moving, light flags extended
4	11-16	Moderate Breeze	Small waves 1-4 ft. becoming longer, numerous whitecaps	Dust, leaves, and loose paper lifted, small tree branches move
5	17-21	Fresh Breeze	Moderate waves 4-8 ft taking longer form, many whitecaps, some spray	Small trees in leaf begin to sway
6	22-27	Strong Breeze	Larger waves 8-13 ft, whitecaps common, more spray	Larger tree branches moving, whistling in wires
7	28-33	Near Gale	Sea heaps up, waves 13-20 ft, white foam streaks off breakers	Whole trees moving, resistance felt walking against wind
8	34-40	Gale	Moderately high (13-20 ft) waves of greater length, edges of crests begin to break into spindrift, foam blown in streaks	Whole trees in motion, resistance felt walking against wind
9	41-47		High waves (20 ft), sea begins to roll, dense streaks of foam, spray may reduce visibility	Slight structural damage occurs, slate blows off roofs
10	48-55			Seldom experienced on land, trees broken or uprooted, "considerable structural damage"
11	56-63		Exceptionally high (30-45 ft) waves, foam patches cover sea, visibility more reduced	
12	64+	Hurricane	Air filled with foam, waves over 45 ft, sea completely white with driving spray, visibility greatly reduced	

B

I. Introduction

On November 29, 2011, the static cutaway model of a Foster Wheeler 2000 psi superheat marine boiler, located at the Navy Surface Warfare Office School (SWOS) in Newport RI, was lifted on four hydraulic jacks with the purpose of determining its overall weight. This lift was performed by Lightship Group and was observed by Carlos Montanez and Matthew Frain from Massachusetts Maritime Academy (MMA). Both the total weight and approximate lateral location of the center of gravity were determined from the results of this lift operation. These values are to be used for the planning of the rigging, transport, and installation of the boiler cutaway in the Bresnahan building at MMA.

II. Apparatus

The lift was performed using a hydraulic lifting system consisting of a pump and control valve unit connected to four hydraulic jacks placed on cribbing under the longitudinal support Ibeams along the bottom of the boiler. This apparatus is shown in Figure 1.




Figure 1: Hydraulic Lift System Shown from Back Side of Boiler

The hydraulic pressure to each jack could be controlled independently. Each jack had a pressure gage with a range from zero to 10,000 psig with a resolution of \pm 250 psig (half of the gage scale interval). The piston area inside the jack was 4 in². A detail of the jack is shown in Figure 2.




Figure 2: Detail of Pistons Placed Under Boiler Lateral Support Beam

III. Procedure


Lag bolts connecting two of the boiler supports (the two red supports in the foreground of Figure 1) to the floor were removed. The remaining two supports were left attached. Sliding feet on those supports, normally used to permit thermal expansion of the boiler while in operation, were loosened to permit 1-2 inches of lift. These were left attached to prevent accidental tipping of the boiler during the lift. Steel supports between the boiler and an elevated catwalk were also severed to permit unrestricted vertical movement.

Once the boiler was free to move, the hydraulic lift system was placed into position as shown in Figure 1. The hydraulic pressure was increased to each of the jacks until all four boiler supports were observed to clear the floor. When the boiler was clear of the floor, the indicated pressures were recorded on all four jacks. The pressure was then released and the boiler was slowly lowered back to the floor. This lift process was repeated four times to ensure that no binding occurred between the boiler and appurtances associated with the structure. The location of each jack was measured laterally relative to the structure of the boiler to provide a means of determining the lateral position of the boiler's center of gravity.

IV. Analytical Procedure

The lifting force provided by each jack was determined by multiplying the indicated gage pressure by the piston area. The total weight of the boiler was determined by adding the lifting force of all four jacks. These weights were averaged over all four lifts.

The center of gravity of the boiler was determined by setting the sum of the lifting moments and weight moments to zero across the lateral dimensions of the boiler. A sample arrangement is shown in Figure 3.





The total moments supplied by the lift forces must balance the moment due to the boiler's weight acting at a distance x_{cg} from the right support pad (Equation1):

(1)

Knowing the forces F_1 and F_2 , dimensions x_1 and x_2 , and total weight W, the lateral location of the center of gravity could be determined. This calculation was performed for both horizontal dimensions of the boiler and was repeated for all four lifts to account for any effect of tilt.

V. Results

5

The plan dimensions of the boiler supports, lifting points, and resulting center of gravity of the boiler are shown in Figure 4.




Figure 4: Lateral Dimensions of Boiler Supports, Lifting Points, and Center of Gravity

(16)

BOILER WEIGHT 86,400 LBS

The indicated pressures on each jack for all four lifts are summarized in Table 1.

		Indicated Pressure	on Each Jack (psig)	
Lift	A	В	C	D
1	5800	5500	5300	5500
2	5000	6600	4800	5000
3	6100	5500	4500	5200
4	4900	6500	5200	5000

Table 1: Indicated Pressures on Lift Jacks

The corresponding forces on each jack for all four lifts are summarized in Table 1.

		Lifting Force or	n Each Jack (lbs)	
Lift	A	B	C	D
1	23200	22000	21200	22000
2	20000	26400	19200	20000
3	24400	22000	18000	20800
4	19600	26000	20800	20000

Table 2: Lifting Forces on Lift Jacks

The total weights of the boiler determined for each lift are shown in Table 3.

	Total	Weight
Lift	(lbs)	(tons)
1	88,400 lbs	44.2 tons
2	85,600 lbs	42.8 tons
3	85,200 lbs	42.6 tons
4	86,400 lbs	43.2 tons
Average over all 4 lifts	86,400 lbs	- 43.2 tons

Table 3: Total Boiler Weight

The variability in total weight is due to the resolution of the pressure gages on each jack. The average weight of the boiler was 86,400 lbs or 43.2 tons.

The lateral location of the center of gravity, measured from the corner of the support pad located nearest to Jack A as shown in Figure 4, was 53.8 inches (front to back) and 66.3 inches (side to side). The centers determined for each lift all fall within 6 inches of each other, indicating the average was not strongly influenced by tilt.

VI. Discussion

The total weight of 43.2 tons for the boiler includes all of the burners, soot blowers, safety relief valves, and other appurtances currently attached to the front and top of the boiler. It is anticipated that these items will be removed prior to transport, thus reducing the overall weight.

The location of the center of gravity is approximately centered front to back and is located under the steam drum at the top of the boiler. This was expected, as the steam drum is a thick-walled pressure vessel that contributes a significant fraction of the total weight of the current boiler. Removal of the burners and other appurtances is not expected to change the location of the center of gravity significantly.

This determination of the center of gravity suggests that the boiler is considerably topheavy, with the center of gravity located high on the boiler under the steam drum. This is likely exacerbated by the fact that much of the refractory, tubing, and other structures have been removed from lower portions of the boiler. A rigging beam (not normally installed as part of the original boiler) is currently welded to the top of the steam drum and probably dates to the original installation of the boiler in the SWOS model building. This beam can and should be used as an attachment point for controlling the lateral motion of the boiler during rigging operations.


VII. Conclusion

1 . 0

The static Foster-Wheeler boiler cutaway at SWOS was lifted on four hydraulic jacks with the purpose of determining its overall weight. Both the total weight and approximate lateral location of the center of gravity could be determined from the results of this lift operation. These values will be used for the planning of the rigging, transport, and installation of the boiler cutaway in the Bresnahan building at MMA.

The total weight of the boiler, determined from an average of four lifts, was determined to be 86,400 lbs or 43.2 tons. This weight includes burners, soot blowers, safety relief valves, and other appurtances currently attached to the front and top of the boiler. The center of gravity is approximately centered front to back and is located under the steam drum at the top of the boiler. Removal of the burners and other appurtances is not expected to change the location of the center of gravity significantly.

As the steam drum is a significant fraction of the total boiler weight, and much of the lower structure of the boiler has been removed for training visualization, the boiler is likely to be top-heavy. The boiler should be secured in such a manner to avoid accidental tipping while skidding and during crane lifts.





Mechanical Splice Flemish Eye Slings

This is a general purpose sling. It is adaptable for basket and straight pull hitches. This type of sling is used more widely than any other type of sling for general materials handling. In sizes of 1" diameter and up, you should be buying TRI-FLEX® SLINGS. They are economical, light and flexible. See Table of Contents.



OSHA TABLE N-184-4

L

	Euro	Cine			Rated	Capacity in t	ons (2000 ll	os.)*	
	-	Size n.)			Ohalian		Basket	Hitch	
Rope Size (in.)	W	1.7	Recommended Minimum Length	Vertical	Choker Hitch	Vertical Basket	60.	45°	×3
1/4	3	6	1 6"	.65	.48	1.3	1.1	.91	.65
5/16	3	6	1 10"	1.0	.74	2.0	1.7	1.4	1.0
3/8	3	6	1 10~	1.4	1.1	2.9	2.5	2.0	1.4
7/16	4	8	2 4~	1.9	1.4	3.9	3.4	2.7	1.9
1/2	4	8	2 6″	2.5	1.9	5.1	4.4	3.6	2.5
9/16	4	8	2 8″	3.2	2.4	6.4	5.5	4.5	3.2
5/8	5	10	3 2″	3.9	2.9	7.8	6.8	5.5	3.9
3/4	6	12	3 8~	5.6	4.1	11.0	9.7	7.9	5.6
7/8	7	14	4 4 ~	7.6	5.6	15.0	13.0	11.0	7.6
1	8	16	4 10″	9.8	7.2	20.0	17.0	14.0	9.8
1-1/8	9	18	5 6″	12.0	9.1	24.0	21.0	17.0	12.0

6 x 19 Type, EIP, IWRC

6 x 36 Type, EIP, IWRC

Ē	х об турс, Е	1		T		Pated	Capacity in t	one (2000 H	10 1*	
	Dana Cina		Size 1.)	Decommonded		Choker		Basket	Hitch	
	Rope Size (in.)	W	".) L	Recommended Minimum Length	Vertical	Hitch	Vertical Basket	0.	45°	₩ 30'
	1/4	3	6	1 6~	.65	.48	1.3	1.1	.91	.65
	5/16	3	6	1 10"	1.0	.74	2.0	1.7	1.4	1.0
	3/8	3	6	1 10"	1.4	1.1	2.9	2.5	2.0	1.4
	7/16	4	8	2 4″	1.9	1.4	3.9	3.4	2.7	1.9
	1/2	4	8	2 6″	2.5	1.9	5.1	4.4	3.6	2.5
	9/16	4	8	2 8″	3.2	2.4	6.4	5.5	4.5	3.2
F	5/8	5	10	3 2″	3.9	2.9	7.8	6.8	5.5	3.9
F	3/4	6	12	3 8″	5.6	4.1	11.0	9.7	7.9	5.6
	7/8	7	14	4 4"	7,6	5.6	15.0	13.0	11.0	7.6
F	1	8	16	4 10″	9.8	7.2	20.0	17.0	14.0	9.8
F	1-1/8	9	18	5 6~	12.0	9.1	24.0	(21.0	. 17.0	12.0
F	1-1/4	10	20	6 2"	15.0	11.0	30.0	26.0	21.0	15.0
	1-3/8	11	22	6 10"	18.0	13.0	36.0	31.0	25.0	18.0
	1-1/2	12	24	7 4 "	21.0	16.0	42.0	37.0	30.0	21.0
	1-3/4	14	28	86~	28.0	21.0	57.0	49.0	40.0	28.0
	2	16	32	9 10"	37.0	28.0	73.0	63.0	52.0	37.0

*Rated loads are based on a diameter of curvature of 20 times the individual rope diameter of points of sling contact with load.

WARNING

Follow OSHA, ANSI B30.9 and Manufacturer's Guldelines. Can fail if damaged, misused or overloaded. Inspect before use. Use only if trained. Do not exceed rated capacity. Protect sling from contact with edges. DEATH or INJURY can occur from Improper use or maintenance.



UPCOMING EVENTS | REQUEST A QUOTE | CONTACT US



Over 50 Years of Rigging Solutions

About Us Home Products Technical Training Services Suppliers Gallery

Locations

		RATED	CAPACITIES	(LBS.)		
CODE	COLOR		CHOKER	BASKET	WIDTH	Approx. Weight Ibs. per ft.
SP300	Purple	3,000	2,400	6,000	2-	.30
SP450	Black	4,500	3,600	9,000	2-	.45
SP600	Green	6,000	4,800	12,000	2-	.48
SP900	Yellow	9,000	7,200	18,000	2-	.70
SP1200	Gray	12,000	9,600	24,000	3-	.90
SP1400	Red	14,000	11,200	28,000	3-	.95
SP1700	Brown	17,000	13,600	34,000	3-	1.20
SP2200	Blue	22,000	17,600	44,000	3~	1.40
SP2600	Orange	26,000	20,800	52,000	4-	1.70
SP3200	Orange	32,000	25,600	64,000	4	1.90
SP5000	Orange	50,000	40,000	100,000	5~	2.70
SP6000	Orange	60,000	48,000	120,000	5	3.00
SP6600	Black	66,000	52,800	132,000	6"	4.20
SP9000	Black	90,000	72,000	180,000	8.	4.80

ALIN AL 11



Sing cover color can change to meet customer specifications DO NOT EXCEED RATED CAPACITY.

LIFTING FIBERS - Endless loops of polyester load bearing yarn

- COVER Polyester color cover Aramid outer covers also available for heat protection
- LABEL Plastic or leather available Private labeling also

CAPACITIES - 3000 pounds to 60,000 pounds vertical rated capacity

DESIGN FACTOR - 5 to 1

COLORS – Wide variety available (including BLACK for stage rigging)

CONFIGURATIONS - Roundsling or eye-and-eye

APPLICATIONS - Vertical, basket or choker

INSPECTION - Slings should be examined throughout their length for abrasion, cuts, heat damage, fitting distortion or damage, and tag legibility. Abrasion, heat damage, or cuts to the cover may indicate a loss of strength to the load core. If any doubts are held by the inspector, the sling should be taken out of service. Slings removed from service that are not capable of repair shall be destroyed and rendered completely unfit for future use.

Sling can fail if damaged, misused or overloaded. Inspect before use, Damaged sling shall not be used. Use only if trained. Do not exceed rated capacity. Protect sling from being cut by load edges, corners, protrusions and abrasive surfaces. Avoid exposure to acid, alkali and temperature over 180°F. DEATH or INJURY can occur from improper use or maintenance.



Home | About Us | Products | Technical | Training | Services | Suppliers | Gallery | Locations 205 Bridgewater Road, Aston, PA 19014 Copyright I & I Sling ©2014

Crosby[®] Screw Pin Shackles



SCREW PIN ANCHOR SHACKLES



G-209 / S-209 G-209 Screw pin anchor shackles meet the performance requirements of Federal Specification RR-C-271F Type IVA, Grade A, Class 2, except for those provisions required of the contractor. For additional

information, see page 426.







- Capacities 1/3 thru 55 metric tons.
- Forged Quenched and Tempered, with alloy pins.
- Working Load Limit permanently shown on every shackle.
 Hot Dip galvanized or Self Colored
- Hot Dip galvanized or Self Colored.
 Fatigue rated.
- Fatigue rated.
- Shackles 25t and larger are RFID EQUIPPED.
- Shackles can be furnished proof tested with certificates to designated standards, such as ABS, DNV, Lloyds, or other certification. Charges for proof testing and certification available when requested at the time of order.
- Shackles are Quenched and Tempered and can meet DNV impact requirements of 42 joules (31 ft. Ibs.) at -20 degree C (-4 degree F).
 2t through 25t how and screw pin are Certified to meet charpy impact testing of
 - 2t through 25t bow and screw pin are Certified to meet charpy impact testing of 42 joules (31 ft-Ibs.) min. ave. at -20 degree C (-4 degree F)
- Meets or exceeds all requirements of ASME B30.26.
- Type Approval and certification in accordance with ABS 2006 Steel Vessel Rules 1-1-17.7, and ABS Guide for Certification of Cranes.
- Crosby 2t through 25t G209 anchor shackles are type approved to DNV Certification Notes 2.7-1 -Offshore Containers. These Crosby shackles are statistical proof and impact tested. The tests are conducted by Crosby and 3.1 test certification is available upon request.
- Look for the Red Pin[®] ... the mark of genuine Crosby quality.



MAXTOUGH



SCREW PIN


CHAIN

SHACKLES


G-210 / S-210 G-210 Screw pin chain shackles meet the performance requirements of Federal Specification RR-C-271F, Type IVB, Grade A, Class 2, except for those provisions required of the contractor. For additional information, see page 426.


Nominal	Working Load		ock o.	Weight	t Dimensions (in.)												rance /-
Size (in.)	Limit (t)*	G-209	S-209	Each (lbs.)	A	в	с	D	E	F	G	н	L	M	Р	c	A
3/16	1/3	1018357	-	.06	.38	.25	.88	.19	.60	.56	.98	1.47	.16	1.14	.19	.06	.06
1/4	1/2	1018375	1018384	.10	.47	.31	1.13	.25	.78	.61	1.28	1.84	.19	1.43	.25	.06	.06
5/16	3/4	1018393	1018400	.18	.53	.38	1.22	.31	.84	.75	1.47	2.09	.22	1.71	.31	.06	.06
3/8	1	1018419	1018428	.31	.66	.44	1.44	.38	1.03	.91	1.78	2.49	.25	2.02	.38	.13	.06
7/16	1-1/2	1018437	1018446	.38	.75	.50	1.69	.44	1.16	1.06	2.03	2.91	.31	2.37	.44	.13	.06
1/2	2	1018455	1018464	.72	.81	.63	1.88	.50	1.31	1.19	2.31	3.28	.38	2.69	.50	.13	.06
5/8	3-1/4	1018473	1018482	1.37	1.06	.75	2.38	.63	1.69	1.50	2.94	4.19	.44	3.34	.69	.13	.06
3/4	4-3/4	1018491	1018507	2.35	1.25	.88	2.81	.75	2.00	1.81	3.50	4.97	.50	3.97	.81	.25	.06
7/8	6-1/2	1018516	1018525	3.62	1.44	1.00	3.31	.88	2.28	2.09	4.03	5.83	.50	4.50	.97	.25	.06
1	8-1/2	1018534	1018543	5.03	1.69	1.13	3.75	1.00	2.69	2.38	4.69	6.56	.56	5.13	1.06	.25	.06
1-1/8	9-1/2	1018552	1018561	7.41	1.81	1.25	4.25	1.16	2.91	2.69	5.16	7.47	.63	5.71	1.25	.25	.06
1-1/4	12	1018570	1018589	9.50	2.03	1.38	4.69	1.29	3.25	3.00	5.75	8.25	.69	6.25	1.38	.25	.06
1-3/8	13-1/2	1018598	1018605	13.53	2.25	1.50	5.25	1.42	3.63	3.31	6.38	9.16	.75	6.83	1.50	.25	.13
1-1/2	17	1018614	1018623	17.20	2.38	1.63	5.75	1.54	3.88	3.63	6.88	10.00	.81	7.33	1.62	.25	.13
1-3/4	25	1018632	1018641	27.78	2.88	2.00	7.00	1.84	5.00	4.19	8.86	12.34	1.00	9.06	2.25	.25	.13
2	35	1018650	1018669	45.00	3.25	2.25	7.75	2.08	5.75	4.81	9.97	13.68	1.22	10.35	2.40	.25	.13
2-1/2	55	1018678	1018687	85.75	4.13	2.75	10.50	2.71	7.25	5.69	12.87	17.84	1.38	13.00	3.13	.25	.25


G-210 / S-210 Screw Pin Anchor Shackles




* NOTE: Maximum Proof Load is 2.0 times the Working Load Limit. Minimum Ultimate Strength is 6 times the Working Load Limit. For Working Load Limit reduction due to side loading applications, see page 80.









	Din Ca y	5	esta di standa								the setting of							1			E		
	u shall u ntained								SI		De l	LII	10	MT	NE	AE	13	N B	dq≳	;	NC	WOF GRA	
TANDEMLOC	This document contains the proprietary information of Fandemice, inc. and your environment contains the proprietary information of Fandemice, inc. and your environment of use and is at all times, pursuant to and limited by the Tandemice. Inc. Terms of Use. You shall not, and shall not encourage, assist, or authorize another party to copy, distribute, publically display, modify, reverse engineer, decompile, or take any other action to reproduce or replicate this document or the information contained herein. © Copyright 2011 by Tandemice, Inc.	 UNCALCULATED AT THIS DATE, CALL FOR DETAILS UNCALCULATED AT THIS DATE, CALL FOR DETAILS NON SHADED REGION SHOWS END CAP ASSEMBLIES WHERE CAPACITY IS REDUCED DUE TO SPAN AND/OR SLING ANGLE. SHADED REGION SHOWS ASSEMBLY LENGTHS THAT ARE LIMITED BY END CAP CAPACITIES. CUSTOM MADE END EYE CAPS ARE AVAILABLE ON REQUEST. 	TOP SLING LIFT ANGLE TO HORIZONTAL	100 FT.	90 FT.	79 FT. *	50 F1.	60 FT.	55 F I.	50 FT.	45 FT.	40 FT.	35 FT.	30 FT.	25 FT.	20 FT.	10 - 1.	8 FT.	6 FT.	3 FT.	NOM. PIPE SIZE/lb per ft. I.D./wall thickness LIFT ANGLE**	STEEL SPREADER PIPE* CAPACITY CHART WORK LOAD LIMITS ARE SHOWN IN TONS (2000 LB.), LOADS ARE IN CONFORMANCE TO ASME B30.9¢ AND B30.29. STEEL PIPE CONFORMS TO ASTM A500 GRADE B, ASTM A53 GRADE B, OR ANY STRUCTURAL PIPE RATED AT 35,000 PSI OR GREATER AND FOR LOW TEMPERATURE SERVICE (TO -50°F) TO ASTMA333/333M GR 6 OR 7. WALL THICKNESS IS DEFINED IN CHART.	
C INC	ry information of Tarr a, assist, or authoriz y Tanderriloc, Inc. ring tolerance and c	AT THIS DATE HOWS END CAP SHADED REGION M MADE END E	NGLE TO HO	× ×	××	×> ×>		< >				××	××		×	0 14 4 7		2 336	23 26	25 26	3"/10.25#ft 2.90/.300 45° 60°	HOWN IN TONS TURAL PIPE RAT INED IN CHART.	
Email: <u>info@</u> 824 H TEL: FAX:	e another party to c hange.	ASSEMBLIES W ASSEMBLIES W VI SHOWS ASSEM YE CAPS ARE A	RIZONTAL			×> ×>										11 19	1.50	33 50	36 50	39 50	4"/14.98#ft 3.826/.337 45° 60°	STE (2000 LB.), LOA TED AT 35,000 PS	SPREA
Email: info@tandemioc.com • www.tandemioc.com 824 Highway 101 • Havelock, NC 28532 TEL: 1.800.258.7324 (252.447.7155) FAX: 1.800.892.3273 (252.447.5502)	our access and use opy, distribute, put	DETAILS WHERE CAPACI MBLY LENGTHS VAILABLE ON R		X X	××	×> ×>			< ×		××					26 45	25 385	10	50 50	50 50	5"/20.78#ft 4.813/.375 45° 60°	STEEL SPREADER PIPE* CAPACITY 3.), LOADS ARE IN CONFORMANCE TO ASME B30.9c AND B30. 5,000 PSI OR GREATER AND FOR LOW TEMPERATURE SERVI	SPREADER BAR END Cage Co
n • www.tanden avelock, NC 285 4 (252.447.715 3 (252.447.550	shall be, and is a blically display, mo	S THAT ARE LIN REQUEST.			××			< ×	< ×		××	10 17			- 1	44 77	8 33	a land	75 90	06 06	6"/28.57#ft 5.761/.432 45° 60°		Cage Co
11oc.com 32 5) (2)	t all times, pursuar dify, reverse engin	D DUE TO SPAI		××	××		<					31 54		-	20.00	06 98		1.	06 06	06 06	8"/43.39#ft 7.625/.500 45° 60°	PE* CAP O ASME B30.90 N TEMPERATU	CAP AS ode: 65059
landemioc desi indu Read all safety lab	nt to and limited by eer,decompile, or t	2 10	7	× ×		×> ×>	<	× × ×				62 108	-3442	95 130	284.2	122 130			130 130	130 130	10"/54.74#ft 9.750/.500 45° 60°	ACITY CI AND B30.29. S IRE SERVICE (T	ASSEMBLY 059 Drawing N UNLESS OTHER
andemice designs, manufactures and tests intiting, securing and involuting components industries. See our website for details and important safety information. ad all safety labels and instructions prior to use. Product to be used by qualified person	the Tandemioc, In ake any other actic	AK ADDED NOTES AK ADDED NOTES AK ADDED NOTES AN ADEE NON SH AN ADDED BOTTOM ADDED BOTTOM ADDED NOT AN ADDED NOT AN ADDED NOT AN ADDED NOT AN ADDED NOT AN ADDED NOT AN ADDED 1544 TO AR ADDED 154	REV DESCRIPTION	××			33 57				175	101 130	118 130		130 130	130 130			130 130	130 130	12"/65.42#ft 11.750/.500 45° 60°	CHART 2. STEEL PIPE CON E (TO -50°F) TO AS	Y ("END No: SAC25 ERWISE SPEC
site for details and site for details and prior to use. Proc	n to reproduce or I	ADDED NOTE SAYING AS THE PIPE CONFORM GRADE B, ASTM AS3 GRADE B, OR ANY STRUC RATED AT 35,000 PSI OR GREATER. SEE SHEET 1 ADDED NON SHADED REGION SHOWS END CA ADDED BOTTOM 2 ROWS IN 12° COLUMN ADDED BOTTOM 2 ROWS IN 12° COLUMN ADDED SECTIONS REMOVED ALL 30° WLL NUMBERS AND REMOVI NUMBERS FROM THE 14° COLUMN SEE SHEET 2 SEE SHEET 2 SEE SHEET 2	SHEET 1, 2	×	×	52	67	77	01	141	170	170	170	170	0.21	170	011	170	170	170	14"/72.09#ft 13.000/.500 60°	FORMS TO AST	5C Revisic
duct to be used by	replicate this docu	ADDED NOTE SAYING - STEEL PIPE CONFORMS TO ASTMADOUT (2009) GRADE B, ASTM AG3 GRADE B, OR ANY STRUCTURAL PIPE 04/02/01 RATED AT 35,000 PSI OR GREATER. 04/02/01 SEE SHEET 1 04/02/01 ADDED NON ESHADED REGION SHOWS END CAP, ADDED 91/109 ADDED NOTOM 2 ROWS IN 12° COLUMN 10/5/200 ADDED X* TO CHART WITH NOTE AND -* NOTE FOR 10/5/200 NOACLCULATED SECTIONS 81/9/10 REMOVED ALL 30° WLL NUMBERS AND REMOVED 45° WLL 81/9/10 NUMBERS FROM THE 14° COLUMN 81/2/10 SEE SHEET 2 10/2/11 SEE SHEET 2 10/2/11	2 & 3 FOR OT	220	,	1	000	500	500	500	500	500	500	500	500	500	200	500	500	500	26"/136.2#ft 25.000/.500 60°	TM A500 GRAD 3R 6 OR 7.	(AC25C sion: AU She MENSIONS ARE I
nel	ment or the information	0 U	OTHER DATA	1		1104	1544	1544	1544	1544	1544	1544	1544	1544	1544	1544	1044	1544	1544	1544	32"/168.2#ft 32.000/.500 70°	E B, ASTM A53	R END CAP ASSEMBLY ("END CAPS") (AC25C TYPE) Cage Code: 65059 Drawing No: SAC25C Revision: AU Sheet: 4 of 4 UNLESS OTHERWISE SPECIFIED, DIMENSIONS ARE IN INCHES



LIFTING · SECURING · MOBILIZING

www.tandemloc.com

TEST CERTIFICATE

(TYPE 1; LIFTING ASSEMBLIES)

TEST DATE: 6/11/2013

PRODUCT DESCRIPTION: 6" PIPE END EYE CAP

PRODUCT PART NUMBER: AC25C-025060EH

SERIAL NUMBER(S): 130671

WORKING LOAD LIMIT (WLL) 50,000 LB @ 45° MIN

THE COMPONENT(S) OF THE PRODUCT ABOVE THAT WERE FABRICATED BY TANDEMLOC HAVE BEEN LOAD TESTED TO 125% OF THE WORKING LOAD LIMIT (WLL) LISTED ABOVE PER ASME B30.20-2010 AND TANDEMLOC PROCEDURE 1005.06.

THIS PRODUCT WAS FOUND TO BE ACCEPTABLE AND HAS BEEN PERMANENTLY MARKED WITH THE PART NUMBER, SERIAL NUMBER, AND WORKING LOAD LIMIT (WLL).

AUTHORIZED SIGNATURE

KYLE KLICKER QUALITY ASSURANCE MANAGER TANDEMLOC, INC

(NEVER EXCEED THE WORKING LOAD LIMIT)

TCA; P/N TLTC-1

email: info@tandemloc.com Sales Telephone: 1-800-258-7324 • Sales Fax: 1-800-892-3273 International Telephone: 252-447-7155 • International Fax: 252-447-5502 824 Highway 101 • (Fontana Boulevard) • Havelock, NC 28532



LIFTING · SECURING · MOBILIZING

www.tandemloc.com

TEST CERTIFICATE

(TYPE 1; LIFTING ASSEMBLIES)

TEST DATE: 6/11/2013

PRODUCT DESCRIPTION: 6" PIPE END EYE CAP

PRODUCT PART NUMBER: AC25C-025060EH

SERIAL NUMBER(S): 130670

WORKING LOAD LIMIT (WLL) 50,000 LB @ 45° MIN

THE COMPONENT(S) OF THE PRODUCT ABOVE THAT WERE FABRICATED BY TANDEMLOC HAVE BEEN LOAD TESTED TO 125% OF THE WORKING LOAD LIMIT (WLL) LISTED ABOVE PER ASME B30.20-2010 AND TANDEMLOC PROCEDURE 1005.06.

THIS PRODUCT WAS FOUND TO BE ACCEPTABLE AND HAS BEEN PERMANENTLY MARKED WITH THE PART NUMBER, SERIAL NUMBER, AND WORKING LOAD LIMIT (WLL).

AUTHORIZED SIGNATURE

KYLE KLICKER QUALITY ASSURANCE MANAGER TANDEMLOC, INC

(NEVER EXCEED THE WORKING LOAD LIMIT)

TCA; P/N TLTC-1

email: info@tandemloc.com Sales Telephone: 1-800-258-7324 • Sales Fax: 1-800-892-3273 International Telephone: 252-447-7155 • International Fax: 252-447-5502 824 Highway 101 • (Fontana Boulevard) • Havelock, NC 28532



6226 W. 74th St Chicago, IL 60638 708-496-0380 Fax: 708-563-1950

Sold By:

INDEPENDENCE TUBE CORPORATION 6226 W. 74th St. Chicago, IL 60638 Tel: 708-496-0380 Fax: 708-563-1950

Sold To: 3504 - CENTRAL STEEL SUPPLY 85 AMES STREET MARLBOROUGH, MA 01752 Purchase Order No: 4119 Sales Order No: MAR 248341 - 1 Bill of Lading No: MAR 144890 - 3 Invoice No: MAR 609722 - 1

Shipped: 10/18/2013 Invoiced: 10/18/2013

Ship To: 2 - CENTRAL STEEL SUPPLY 85 AMES STREET 800-345-3232 MARLBOROUGH, MA 01752

CERTIFICATE of ANALYSIS and TESTS Customer Part No:

ROUND A500 GRADE B(C) 6.625"OD (6"NPS) X SCH80 X 42' Certificate No: MAR 89403 Test Date: 10/16/2013

> Total Pieces Total Weight 7 8,408

Heat #: 341889 Yield: 68,590 psi Tensile: 80,230 psi Elongation: 32.4 % Y/T Ratio: 0.8549 Carbon Eq: 0.3423

С	Mn	P	S	Si	AI	Cu	Cr	Mo	V	Ni
0.2000	0.7900	0.0090	0.0030	0.0200	0.0500	0.0200	0.0300	0.0100	0.0030	0.0100

Bundle Tag	Pieces	Weight
743501	7	8,408

Certification:

I certify that the above results are a true and correct copy of records prepared and maintained by Independence Tube Corporation. Sworn this day, 10/16/2013

WE PROUDLY MANUFACTURE ALL OF OUR HSS IN THE USA. INDEPENDENCE TUBE PRODUCT IS MANUFACTURED, TESTED, AND INSPECTED IN ACCORDANCE WITH ASTM STANDARDS.

CURRENT STANDARDS:

A500/A500M-10a	
A513-07	
A252-98 (2002)	
A847/A847M-11	

loon by

Jose Martinez, QMS Manager





Annual Certification

This is to certify that the unit described below received an TELESCOPING BOOM CRANE-ANNUAL

in accordance with

OSHA 1926.1400, 1910.180,1926.601 ASME B30.5,B30.1

Equipment Owner: HALLAMORE

Model No.: AC-350.1

Equipment Make: DEMAG

Serial No.: 31164

Equipment Type: TELESCOPING BOOM CRANE

Unit Id: 96

Inspection ID: : 88.577.1445432646

Inspected on this: 20th (Tuesday) day of October, 2015

by: Enso Crane Services

P.O. Box 671 03821 Dover(NH)

603-781-7795

http://www.ensocrane.com

This Certificate Expires One Year From The Date of Inspection Above

Enso Crane Services P.O. Box 671

Dover NH 03821 U.S.A.

http://www.ensocrane.com

Company Owner: Perry, Stephen Contact: Perry, Stephen Generated on 10/21/2015 - 13:04:06 GMT

INSPECTOR

870689

Enso



2550 PLAINFIELD PIKE CRANSTON, RI 02921 P – **401-942-7790** F – **401-944-1652**

JOB HAZARD ANALYSIS

Job Site: Newport Naval Station BLDG A-138 Static Lab

Date Developed: 10-11-16

Trade: Operating Engineer

Activity Type: Building Renovations

Potential Hazards: Multiple

Competency Requirements:

Equipment Operation / Valid State License & Certification / Knowledge of safety regulations Knowledge of crane assembly / disassembly Procedures / OSHA 29 CFR Part 1926 & ANSI B30.5

Facility Type: Static Lab

Task: Crane Assembly / Disassembly Setup / Breakdown

Note: Crane Operator will be the A/D director

Step-1	Potential Hazard - Step 1	Recommended Procedures - Step 1
Crane set-up area	Struck by Load, pinch points, poor or	Inspect area where outriggers are to be extended make
	Unknown ground conditions.	sure area is clear of obstructions use a spotter to make
	Electrocution Hazards.	sure the area is clear of personal while extending or
	Dunnage / Mats collapse under pontoons	retracting out riggers. Use crane mats or dunnage under
		all outrigger floats to distribute outrigger loads evenly.
		Make sure dunnage / mats are packed tight with no spaces in
		Between. Operator to get out of crane and confirm there
		are no power lines in area prior to raising Boom out
		of cradle or making any lifts. Operator to visually inspect
		outrigger position on mats/dunnage prior to operating crane
Step-2	Potential Hazard – Step 2	Recommended Procedures – Step 2
Decking/Undecking	Picking or raising counterweights over	Prevent access to work area, swing points of crane.
Counterweights.	equipment or personnel. Faulty slings	Utilize competent personnel for inspection of the pins
(if weights are required)	possible loss of load. Crush, pinch points.	& rigging used to hoist or raise counterweights. Watch
		For pinch points during the decking or undecking Procedure
		or when landing counterweights on trailer bed or crane
		deck. If crane has permanent mount counterweights
		check integrity of mounting hardware before operating
Step-3	Potential Hazard – Step 3	Recommended Procedures – Step 3
Assemble/Disassemble	Struck by, pinch points.	A. If Jib is not to be used make sure jib hinge pins are
Crane Boom & Jib	Incorrect Boom/Jib Assembly.	removed prior to extending boom. Allow safe area for
(if jib is required)		jib pin removal. Make sure jib is securely attached to boom base in stowed position
		B. If jib is used Follow manufacturer's recommended boom / jib erection procedures; allow safe area for jib pin removal & replacement. Operator to inspect Boom/Jib assembly prior to raising boom.
Step-4	Potential Hazard – Step 4	Recommended Procedures – Step 4
Mounting the trailers or	Fall Hazard	Use OEM ladders on crane and step ladders for trucks and tie off
crane deck		where applicable.
Step-5	Potential Hazard – Step 5	Recommended Procedures – Step 5
Handling large	Struck by, crush, pinch points	Prevent access to area underneath boom & work area.
Crane mats. (If required)	Fall Hazard.	Use caution hoisting & placing mats on trailer/ground.
Step-6	Potential Hazard – Step 6	Recommended Procedures – Step 6
Jobsite Travel of Trucks	Struck by, run over	Utilize personnel as needed to escort trucks & crane on to site
& Crane		Ensure proper operation of back-up alarms.

WWW.IMPERATORECRANE.COM




Department of Public Safety	Rhode Island Department of Labor and Training
License: Hoisting Engineer	HYDRAULIC CRANES 00013489
	NAME OF OCCUPANT AND ADDRESS OF OCCUPANT ADDRE
Commissioner 09/02/201	
Hoisting Engineer Restricted to: HE-3A- Air or electric powered	MEDICAL EXAMINER'S CERTIFICATE
HE-4A- Unlimited Specialty Series	I certify that I have examined _ In accordance with the Federal Motor Carrier Safety Regulations (49 CFR 391.41-391.49) and with knowledge of the driving duties, I find this person is qualified; and, if applicable, only when:
HE-2A- Excavators	□ wearing corrective lenses □ wearing hearing aid
DIG SAFE Call Center: (888) 344-7233 In case of accident call: (508) 820-1444 JPS Licensing information visit: WWW.MASS.GOV/DP	□ driving within an exempt intracity zone (49 CFR 391.62) □ accompanied by a Skill Performance Evaluation Certificate (SPE)
OSHA	The information I have provided regarding this physical examination is true and complete. A complete examination form with any attachment embodies my findings completely and correctly, and is on file in my office.
U.S. Detractment of Eatlor Coroupational Safety and Heath Administrative	MEDICAL EXAMINERS RANG (PRINT)
has attracestury completes a 10-noir Occupational Ealisty and Health Training Occupation	MEDICAL EXAMINER'S LICENSE OR CERTIFICATE NO. / ISSUING STATE MEDICAL EXAMINER'S LICENSE OR CERTIFICATE NO. / ISSUENCE
Falle Oral 11-2	
NCCCO CERTIFIED Operator	ADDRESS OF DRIVER MEDICAL CERTIFICATION EXPIRATION DATE /0/2/2017 ORIGINAL - DRIVER
Certification #: Certification Designations: LET,LBC,TSS,TLL	
Issue Date: 04/30/2013 Expiration Date: 04/30/2018 Them Schlasted, President, NCCCO Based of Directors For Martilanton propose cety, Solida to provision of asspecton or reaction.	
National Commission for the Certification of Crane Opera	ators

CRANE OPERATOR

(30

1





RIGGER SIGNALPERSON



IMPERATORE CORPORATION

STEEL CONSTRUCTION CRANE & EQUIPMENT RENTALS RIGGING SERVICES

2550 PLAINFIELD PIKE – CRANSTON, RI. 02921 PHONE 401.942.7790 – FAX 401.944.1652 www.imperatorecrane.com

October 11, 2016

I Marty Cardon Project Manager certify that the following employee(s) of Imperatore (<u>Operator / Marc</u> <u>Knights, Rigging Lift Supervisor / Michael Marrietti</u> meets all the requirements of EM 385-1-1 Section 15.B in its entirety as listed below

15. B PERSONNEL QUALIFICATIONS

15. B.01 Any worker acting in the capacity of Rigging Lift Supervisor shall meet the requirements of this section.

15. B.02 Any worker engaged in the duties and the performance of rigging shall be a **Qualified Rigger** and as such, shall meet the following requirements:

a. Be at least 18 years of age;

b. Be able to communicate effectively with the crane operator, the lift supervisor, flagman and affected employees on site;

c. Have basic knowledge and understanding of equipment operating characteristics, capabilities, and limitations.

15. B.03 In addition, Qualified Riggers and Lift Supervisors shall be able to demonstrate knowledge and proficiency to appropriate management personnel in the following;

a. Personnel roles and responsibilities;

b. Site preparation (terrain, environment);

c. Rigging equipment and materials;

d. Safe Operating procedures;

e. Principles of safe rigging;

f. Environmental hazards (overhead interferences);

g. Rigging the load, handling the load, common causes of crane-related accidents.

Respectfully Submitted,

Marty Cardon

Project Manager





IMPERATORE CORPORATION

STEEL CONSTRUCTION . CRANE & EQUIPMENT RENTALS . RIGGING SERVICES

2550 PLAINFIELD PIKE – CRANSTON, RI. 02921 PHONE 401.942.7790 – FAX 401.944.1652 www.imperatorecrane.com

October 11, 2016

I Marty Cardon Project Manager certify that the following employees of Imperatore (<u>Signal Person(s) /</u> (<u>Michael Marrietti & Marc Nadeau</u>) have met all the requirements of EM 385-1-1 Section 16.B.07 in its entirety as listed below. All of the requirements of this section were covered in the course curriculum and he has demonstrated that he is qualified and competent by passing a written examination and a practical examination administered by a third party evaluator or Imperatore's qualified evaluator.

16.B.07 Signal Person Qualifications

a. The employer shall insure that the signal person is qualified either by a third party qualified evaluator or the employer's qualified evaluator.

b. The qualification means that the evaluator has assessed the individual's capabilities and knowledge and has determined that the individual meets the following qualification requirements

(1) Know and understand the type of signals used (radio, cell hand, etc). If hand signals are used, the signal person must know and understand the Standard Method for hand signals.

(2) Be competent in the application of the type of signals used.

(3) Have a basic understanding of crane operation and limitations, including crane dynamics involved in swinging and stopping loads and boom deflection from hoisting loads.

(4) Demonstrate that he/she meets the requirements above through a practical test.

Respectfully Submitted,

Marty Cardon

Project Manager





IMPERATORE CORPORATION

STEEL CONSTRUCTION CRANE & EQUIPMENT RENTALS RIGGING SERVICES

2550 PLAINFIELD PIKE – CRANSTON, RI. 02921 PHONE 401.942.7790 – FAX 401.944.1652 www.imperatorecrane.com

Lift Plan Signature Page

Signatures						
This Lift plan is to be signed dur	ing the pre lift meeting prior to commen	cing any hoisting activities				
Person who prepared this lift plan	Signature:	Date Prepared: 10/11/2016				
Marty Cardon	Mal					
Crane Operator	Signature:	Date:				
Qualified Signalperson	Signature :	Date:				
Qualified rigger	Signature(s):	Date:				
By signing I have acknowledged the I have attended a pre lift meeting and reviewed this plan						





APPENDIX P-CONTRACTOR CRANE (OR ALTERNATE MACHINE USED TO LIFT SUSPENDED LOAD) AND RIGGING GEAR REQUIREMENTS

CERTIFICATE OF COMPLIANCE

This certificate shall be signed by an official of the company that provides cranes(or multi-purpose machines, material handling equipment, or construction equipment used to lift loads suspended by rigging gear) or rigging gear for any application under this contract. Post a completed certificate on each crane or alternate machine (or in the contractor's on-site office for rigging operations) brought onto Navy property.

CONTRACTING OFFICER'S POINT OF CONTACT	PHONE
Nick Brown P.E.	(401) 841-1183
PRIME CONTRACTOR/PHONE	CONTRACT NUMBER
Lightship Group / Peter Starr / (401) 294-3341	
CRANE OR ALTERNATE MACHINE SUPPLIER/PHONE	CRANE OR
(if different from prime contractor)	ALTERNATE MACHINE
Imperatore Steel Erectors / 401-942-7790	NUMBER (i.e.,ID number)
	31164

CRANE OR ALTERNATE MACHINE MANUFACTURER / TYPE / CAPACITY TEREX / AC-350 / 400 Tons

CRANE OR ALTERNATE MACHINE OPERATOR'S NAME(S) Mark Knights

I certify that

1. The above noted crane or alternate machine and all rigging gear conform to applicable OSHA regulations (host country regulations for naval activities in foreign countries) and applicable ASME B30 standards. The following OSHA regulations and ASME standards <u>apply: OSHA 1926.1400 & ASME B30.5, ASME B30.9, ASME B30.20, & ASME B30.26</u>

2. The operators noted above have been trained and are qualified for the operation of the above noted crane(s) or alternate machines.

3. The operators noted above have been trained not to bypass safety devices during lifting operations.

4. The operators, riggers and company officials are aware of the actions required in the event of an accident as specified in the contract NAVAC P-307 section 1.7.2

COMPANY OFFICIAL SIGNATURE

DATE 10/11/2016

COMPANY OFFICIAL NAME/TITLE Marty Cardon / Manager

POST ON CRANE (OR ALTERNATE MACHINE

(IN CAB OR VEHICLE)

(OR IN THE CONTRACTOR'S ON-SITE OFFICE FOR RIGGING OPERATIONS)

FIGURE P-1

6 FEB 2013

	CONTRACTOR CRANE/WHE ENTRY PACKAGE CHECKLIST								
	Company / Equipment	Company Name IN	IFERA	TORE					
1	Information	Equipment Manufacture / I	Equipment M	350 / 96	ber				
2	CONTRACT NUMBER								
3	Date of Quadrennial Inspect			-					
	Name & phone number of Co		Contra	cting Official	K BROW	AI PF			
4	(or designated local represent		Phone N	Number 841-					
5	Does the package include a	routine or critical lift plan?					ÝE	s) NO	
6	Has the contract been verified	d to contain all the requireme	ents of NAV	/FAC P-307 Paragraphs	1.7.2 aj. as applic	able?	YES) NO	
7	Location of lift site	NEWPORT 1	NAUAL	STATION A	-138 ST/	TIC LAB			
8	Duration equipment will be (hrs, days, weeks)	continuously on the job site	2	1-21	DAYS				
9	Does plan include certificati	ion from contractor that the	equipment	complies with applic:	ible ASME stand	ards IAW Ref. (c)?	YES) NO	
10	Does plan include a certifica	ate of compliance per COM	INAVRE	GMIDLANTINST 112	62.1A [enclosure	(1)]?	YES) NO	
11	11 Which OSHA regulations does the certificate of compliance indicate? (For cranes used in cargo transfer, 29 CFR 1917 applies; for cranes used in construction, demolition, or maintenance, 29 CFR 1926 applies; for cranes used in shipbuilding, ship repair, or ship breaking, 29 CFR 1915 applies).								
12	Does plan include valid mer crane/equipment operators (operators)? Verify qualificat	union, governmental agency	y, or an org	ganization that tests and	qualifies crane/equ	uipment	es) NO	N/A	
13	Does the plan designate a qu	ualified Rigger-in-Charge?					YES	NO	
14	What is the weight of the he	eaviest load to be lifted?					86,40	Ibs.	
15	What is the weight of the right	gging gear?					1,28		
	What are the crane compone	ents (and their weights) that	it add to the	weight of the load		Main Block	231	and the second se	
16	(hook, jib, etc.)?					Aux, Block Jib (Stowed)		lbs. Ibs.	
						Jib (Erected) Other		lbs. lbs.	
17	What is the maximum total	crane lift (sum of 13, 14 &	215 above)'.	2		TOTAL	90,00	O ibs.	
18	What is the capacity of the	equipment as configured?	BASI	ED ON LIN	E PULL !	5 PARTS	129,26		
19	What percentage of the equ	ipment capacity does this li	ift represent	?				%	
20	What is the main boom leng	gth? If a jib will be utilized	J, indicate t	he length and offset.		Main 108.3'	Jib	Offset	
21	What are the minimum and	maximum load radii?				Min 30'	Max	50'	
22	Does the plan include the m						YES	NO	
23	Does plan include ground 1 Operational Permit?	oaung and outrigger reaction	on uada 10 d	accontinue emporing requ	irements, or a wat		ES NO	N/A	

CONTRACTOR CRANE/WHE ENTRY PACKAGE CHECKLIST (CONT)

24	For crawler crane, does the plan indicate area restrictions for operation?				YE	NO	(N/A)
	For floating crane, does plan include maximum allowable list?				TE	NU	
25	For mobile crane mounted on barge, is crane equipped with load indicating device? Wind indicating device? Marine type list and				YES	S NO	N/A
26	trim indicator (readable in one-half degree increments)?	vice . wind		ice / maine type /	YE:	S NO	NIA
27	For mobile crane mounted on barge, does plan include revised load chart?				YES	NO	(N/A)
28	What are the environmental conditions under which crane/WHE operations ar stopped?	re to be	LIGHTA	ING, 40	MPHW	IND +	LOW VISIBILITY
29	Will the crane perform critical lifts per COMNAVREGMIDLANTINST 1120	52.1A? (1f	no. skip items	29 -49.)		YES	NO
30	What circumstances require this lift to be classified as a critical lift? (Blind lift, 75% of load chart non-routine rigging, etc.)	NO	NE				
31	What are the exact dimensions of the load? (L x W x H)	16'	L x 20	L'HX8	'W		
32	Does the plan indicate the crane position? (Overhead view)					YES	NO
33	What is the maximum lift height of the lift?			8'			
34	What is the minimum boom angle?			59.5			
35	What is the maximum boom angle?			73.1			
36	What is the name of the operator?						
37	Indicate name(s) of backup operator (if required).						
38	Does the plan show lift points?					YES	NO
39	Does the plan describe the rigging procedures?					(YES)	NO
40	Does the plan indicate rigging hardware requirements?					YES	NO
41	For personnel lifts, does the plan demonstrate compliance with 29 CFR 1926.	1431?			YES) NO	N/A
42	Does EM 385-1-1 govern this lift?				YES) NO	N/A
43	What are the coordination and communication requirements for the lift (e.g., radio and hand signals)?			HAND	+ RADIO	SIGN	inls
43	For tandem or tailing crane lifts, does the plan indicate the make and model of requirement for an equalizer beam?	the crane, t	he line, boom, a				N/A)
45	For floating cranes, refer to questions 20-22?	V/A					
46	What is the name of the lift supervisor?	IIC.H	AEL A	MARRIET	TT1		
47	Does the plan indicate the qualifications of the lift supervisor?					YES	NO
48	What are the names of the riggers?	CHAEL	MARI		- MARC		EAU
49	Does the plan indicate the qualifications of the riggers?				1.11000	(YES)	NO
50	Did all involved personnel (Operator, Riggers, Lift Supervisor, etc.) sign the critical lift plan?						
	Signature below verifies crane package complies with CNRMA INST 11262.1/	A and NAVI	FAC P -307			$\overline{\bigcirc}$	
Cont	ractine Official:		Signatu		1	Data	Phone

Contracting Official:	Organization:	Signature:	Date:	Phone:
Reviewed By:				



	CONT	RACTOR	CRANE/WH	E PRE-E	NTRY	CHECKLIST	C	
Contracting Office:	Contractor's Packag Rec'd:	ge Proposed Data Entry:	LIGHT	SHIP GROU	P	Prime Contractor POC: PETER STAR	R 10-11-16	
				BROWN A	E.	Phone: 841-1183	Contract Number:	
Crane Supplier / Phone (If different from prime contractor):			r): Serial num	ner		Approved/Qualified Of Charge:	perator(s) and Rigger-in-	
IMPERATORE			3116			1. MARK KI	VIGHTS	
	REX	Equipm Model		Number 6		2. MIKE MARRIETTI		
Manufacturers Maximu 460 Toxy		Heaviest	^{Lift} 90,0 0	TO LES		, MARC NADEAU		
Cert. Type	Exp. Date		ent Setup Site:	AL CTY		Lift Type:		
Quadrennial:	<u> </u>		PORTNA		100	Critical		
Annual:	10-20-16	the state of the s	138 STAT	ic LAB		Routing		
	Equipmen	t Type at Check	in Point			Boom T	vpe	
Mobile RT	Floate	r 🗌	Other (Specify):		Teles	copic manufactured after 0	12/28/92? 🕥 N / N'A	
Mobile Truck	D Mobi	e on barge			Lattic	e manufactured after 02/2	3/92? Y/N/NA	
Crawler	Boom Boom	truck			Equip	Equipped with Anti Two-Blocking device? 🏹 N / NA		
If Boom Truck, will b If yes, does Boom Tru	ick have required par	Y/N pers? Y/N			Boon	free of obvious defects?	(Y) N / NA	
Equipment at Chec Same as identified in Configured same as i All Hoist Block Hoo Hoist wire rope free o	submitted crane/WH dentified in submitte ks equipped with pos	d crane/WHE packs	nge?Y/N C	Calibrated Load Mc	ment / Lo	sible to operator while at co ad Indicator present in op lately rated fire extinguish- itainment kit?	erator's cab? Y / N / NA	
Hoist wire rope dead Poured Socket? Y/N Wedge Socket? Y/N If wedge type socket.	4	orrectly? Y/N						
Operator at Check in Completed Certificate	of Compliance?	Y/N						
Copy of Required Cra Current Crane/WHE								
Copy of Approved Li	ft Plan?	Y/N/NA						
Copy of approved Gr Approved cribbing pla				N/NA N/NA				
Load Rating Charts v	isible to operator whi	le at controls?		N/NA				
Boom angle indicator Rigging gear free of o		hile at controls?	Y	N/NA Y/N				
General Note	s:							
Reviewing Surveilla	ince Team Member	· · · · · · · · · · · · · · · · · · ·	Phone	Expiration of	Permit	Date of Entry	Time of Entry	



CONTRACTOR CRANE/WHE OPERATING PERMIT

NAVFAC MIDLANT CONTRACTOR CRANE/WHE OPERATING PERMIT

DATE ISSUED

EXPIRATION DATE

CONTRACTING AGENT NAME & PHONE#_____

CONTRACT #

AUTHORIZED LOCATION

EQUIPMENT CONTRACTOR

EQUIPMANT NUMBER

Enclosure (4)



CONTRACTOR CRANE/WHE NON-OPERATION PERMIT

POST THIS PERMIT IN A CONSPICUOUS LOCATION ON THE EQUIPMENT

Company:	Point of Contact (Name/Phone)					
Equipment Type/Manufacture:	Vehicle ID / Serial Number:					
Contracting Official:	Phone:					
Work Location:						
I certify that this equipment will be used for the transportation of personnel and materials only. At no time will the equipment be operated while on Navy property.						
Company Official / Title: (print)						
Signature: Date:						



٦

		YES	NO	N/A
1	Is the Certificate of Compliance, P-1, in the operator's cab (or in the			
	contractor's on-site office for rigging operations) with the current operator's			
	name listed?			
2	Is the crane/machine transited to and from the job site correctly? Are the			
	OEM instructions for travel being followed?			
3	Does the operator know the weight of the load to be lifted?			
4	Is the load to be lifted within the crane/machine manufacturer's rated			
	capacity in its present configuration?			
5	Are outriggers or stabilizers required?			
6	If outriggers are required, are outriggers fully extended and down, and the			
	crane load off the wheels?			
7	Is the crane/machine level and on firm ground, if the ground is not firm is			
	the crane/machine blocked?			
8	If blocking is required, is the entire surface of the outrigger pad supported			
	and is the blocking material of sufficient strength to safely support the			
	loaded outrigger pad?			
9	If outriggers are not used, is the crane/machine rated for on-rubber lifts by			
	the manufacturer's load chart? If stabilizers are used and not outriggers			
	and the wheels are not off the ground is this the correct setup in			
	accordance with the OEM?			
10	Is the swing radius of the crane counterweight clear of people and			
	obstructions and accessible areas within the swing area barricaded to			
	prevent injury or damage?			
11	Has the hook been centered over the load in such a manner to minimize			
	swing?			
12	Is the load well secured and balanced in the sling or lifting device before it			
	is lifted more than a few inches?			
13	Is the lift and swing path clear of obstructions?			
14	If rotation of the load being lifted is hazardous, is a tag or restraint line			
	being used?			
15	Are personnel prevented from standing or passing under a suspended			
	load?			
16	Is the operator's attention diverted?			
17	Are proper signals being used at all times? Is the operator responding			
	properly to the signals? Are radios used for blind lifts?			
18	Is the load lifted a few inches to ensure it is secure and balanced?			
19	Are empty hooks lashed or otherwise secured during travel to prevent			
	swinging?			
20	Does the operator remain at the controls while the load is suspended?			
21	Do the operations ensure that side loading is prohibited?			
22	Are personnel prevented from riding on a load?			
23	Are start and stop motions in a smooth fluid motion (no sudden			
	acceleration or deceleration)?	1		



6 FEB 2013

	CHECKLIST	r (CONT).						
24	If operating near electric power lines understood and adhered to?							
25	Is the lift a critical lift?							
26	If so, are all regulations understood	and check-off sheets initialed						
	and signed off?							
27	Are any overhead power lines in the	vicinity?						
28	If so, are complex lift rules and 1926	5.1407-1411 being followed?						
29	If pick and carry operations are allow							
	directions followed (e.g. rotation lock	k engaged, boom centered over						
	front or rear, etc.)?							
30	When the crane/machine is left unat							
31	Is rigging gear undamaged and acce							
32	Does rigging gear meet applicable A							
	(e.g. ASME B30.9 for slings, B30.10							
]	such as shackles, safety hoist rings,							
33	the hook lifting devices, etc.)?							
33	Is the rigging gear inspected prior to							
34	Is chafing gear used to protect sling and equipment from damage due to							
35	Is the rigging gear used in accordan	<u>├</u>						
	the load limit visible?	ce with its working load innit; is						
36	Are positive latching devices used o	n crane and rigging hooks, or						
	are the hooks "moused"?							
Cont	ractor:	Subcontractor:						
			2 - 1 <u>-1</u> -1					
Loca	tion:		Date:					
Note	5:							
Signa	ature of Contracting Officer's Represe	entative:						

6 FEB 2013

CONTRACTOR CRANE/WHE OVERSIGHT DISCREPANCY FORM

Date:				Package ID Control #
	Equipment:	Rigging:		
	Operations:			8
Contractor:			Subcontractor:	
Equipment (Owner:	Equipment Mfg.:		Model / Ser #
Location O	f Operations;			
Contracting	Official:	Phone:		Contract #
Note:				
	acting Officials	chall submit a w	itton response	to all discrepancies
				to an discrepancies

within 10 working days to the NAVFAC MIDLANT CST. Identify the root cause(s) and any corrective / preventive actious taken to prevent recurrence.

Item#	Discrepancy				
Oversight Personnel's	Signature:	Date:			



6 FEB 2013

CONTRACTOR CRANE/WHE DISCREPANCY RESPONSE FORM

Date:	Date: Package ID Control #			Contractor:		
Sub Contractor:			Equipment Owner:			
Location Of Operati	ions:		1			
Contracting Officer:	Contracting Officer: Phone: Contract				t #	
Root Cause						
Corrective / Preve	ntive Action	(s) Taken To P	revent Recurrence			
	nuve Action	(3) Taken 101	revent Recurrence			
Contracting Represen	tative Signat	172'			Data	
Contracting Representative Signature:					Date:	

Note: Contracting Officials shall submit a written response to all discrepancies within ten (10) working days to the NAVFACMIDLANT CST. Identify the root cause(s) and any corrective / preventive actions taken to prevent recurrence.

Enclosure (8)



6 FEB 2013

FOR OFFICIAL USE ONLY

CRANE AND RIGGING GEAR ACCIDENT REPORT								
Accident Category: Crane Accident Rigging Gear Accident								
From: UIC: To: Navy Crane Center Bldg. 491 NNSY Portsmouth, VA 23709 Fax: 757-967-3808								
Activity: Report No:								
Crane No: Category:	Accident Date:		Time: hrs:					
Category of Service: SPS GPS C	rane Type:	Crane Manufacturer:						
Was Crane/Rigging Gear Being Used in SPS: Yes	Was Crane/Rigging G Rigging Operation:	Was Crane/Rigging Gear Being Used in a Complex Lift/Critical Non-Crane Rigging Operation: Yes No						
Location:	Weather:							
Crane Capacity: Hook Capacity	/: Wei	ght of Load on	hook:					
Fatality or Permanent Disability? Yes No	Material/Property Cost E	stimate:						
Reported to NAVSAFECEN? Yes No								
Accident Type: Personal Injury Overload Derail Damaged Rigging Gear								
Load Collision Two Blocked Dropped Load Damaged Crane								
Crane Collision Damaged Load Other: Specify								
Cause of Accident:								
Improper Rigging Switch Alignment inadequate Communication Track Condition Procedural Failure Other: Specify								
Chargeable to:								
Crane Walker Rigger Operator								
Maintenance Management/Supervision Other: Specify								
Crane Function:								
Is this accident indicative of a recurring problem? Yes No If yes, list Accident Report Nos.:								
ATTACH COMPLETE AND CONCISE SITUATION DESCRIPTION AND CORRECTIVE/PREVENTIVE ACTIONS TAKEN AS ENCLOSURE (1). Include probable cause and contributing factors. Assess damages and define responsibility. For equipment malfunction or failure, include specific description of the component and the resulting effect or problem caused by the malfunction or failure. List immediate and long term corrective/preventive actions assigned and respective codes.								
Preparer: Phone:	E-mail:		Code:	Date:				
Concurrences: (Include Code, Signature and Date)								
	Code:		Date:					
	Code:		Date:					
Certifying Official (Crane Accident Only):	Code:		Date:					



FOR OFFICIAL USE ONLY

CRANE AND RIGGING GEAR ACCIDENT REPORT (CONT)

Brief Description:

1

Background and Detailed Description:

47

FOR	OFFICI	AL USE	ONLY

CRANE AND RIGGING GEAR NEAR MISS REPORT							
Near Miss Category:	Crane Near Miss Rigging Gear Near Miss					s	
From: UIC:			To: Navy Crane Center Bldg. 491 NNSY Portsmouth, VA 23709 Fax (757) 967-3808 nfsh_ncc_accident@navy.mil				
Activity:						Report	
Crane/Equipment No.:	Catego	ory:	Nea	r Miss Date	:		Time: Hrs.
Category of Service: Crane Equipment type: Crane Equipment manufact							
Location:		Weather:			:		
Crane/Equipment Capacity:	Hool	capacity:			We	eight of L	oad on Hook:
Is this near miss indicative of a recurring problem? Yes No If yes, list report numbers:							
Preparer:	Phone:		Email	:	1		Date:
Certifying Official:					Code	:	Date:



. |